

JOINT INSPECTION REPORT

1	Description of Material	:	1. 14.5 Mtr. Long Galvanized Steel Tubular Pole, 410 SP-76 2. 16 Mtr. Long Galvanized Steel Tubular Pole, 410 SP-80 3. 12 Mtr. Long Galvanized Steel Tubular Pole, 410 SP-66
2	Name of Project	:	APDCL Project
3	Name of Inspecting Officer and Designation	:	Sri Siddharth Chhetri, AGM, T&C Division, Bongaigaon, LAR, APDCL.
4	Name & Address of Manufacturer	:	M/s BST Infratech Ltd – 20B, Abdul Hamid Street, 9 th Floor, Esplanade, Kolkata – 700 069, W.B., India
5	Name & Address of Purchaser	:	M/S. U.K. Enterprise, Dr. R.P. Road, Dispur, Guwahati-781006, Assam
6	LOA No. & Date	:	CGM(D&S)/APDCL/LAR/Bongaigaon Medical College/2025-26/38 dated.13.05.2026
7	Name & Authority for Allotment Inspection Memo No. & Date	:	Chief General Manager (HRA), Bijulee Bhawan, APDCL, Guwahati-1 MD/APDCL/HR/CON/2025/02/160 Dt.15.06.2026
8	Date & Place of Inspection	:	25.06.2026 M/s BST Infratech Ltd – Jamuria Industrial Estate, P.O. Mondalpur, Dist – PaschimBardhaman – 713 336 (Near Raniganj)
9	Quantity offered for Inspection. (Bearing Sl. No if)	:	1. 14.5 M Long GI Steel Tubular Pole (410 SP-76), Qty-663 Nos. 2. 16 M Long GI Steel Tubular Pole (410 SP-80), Qty-24 Nos. 3. 12 M Long GI Steel Tubular Pole (410 SP-66), Qty- 4 Nos.
10	Quantity of Material Accepted after Inspection.	:	1. 14.5 M Long GI Steel Tubular Pole (410 SP-76), Qty-663 Nos. 2. 16 M Long GI Steel Tubular Pole (410 SP-80), Qty-24 Nos. 3. 12 M Long GI Steel Tubular Pole (410 SP-66), Qty- 4 Nos.
11	Details of Test Conducted and reports & results are enclosed	:	1. Visual (Found Satisfactory) 2. Dimension (Found Satisfactory) 3. Deflection Test (Found satisfactory) 4. Permanent Set Test (Found satisfactory) 5. Drop Test (Found satisfactory) 6. Zinc coating thickness checked by Coating Thickness Gauge (Found Satisfactory)
12	Identification Mark and Sealing.	:	BSTL, APDCL and ISI: 2713 WITH ISI LOGO marking on every pole.
13	Details of Visual and Physical Checking	:	The sample of 08 nos pole for SP-76, 05 nos sample for SP-80 & 04 nos sample for SP-66 was selected randomly from offered lot and was checked for physical Verification and separate report is attached.
14	Observations	:	The material Shall be supplied by the firm as per the Tender Technical specification, Provision of IS standard, and approved GTP.
15	Remarks	:	1. The above inspection has been carried out without prejudice to other terms and condition of the contracts. 2. The firm will supply all the test result/certificate to the consignee, and Purchaser 3. All the test have been conducted as per relevant GTP & IS 4. Based on the attached test report materials are accepted.

TEST WITNESSED BY

[Signature]
25/06/26
Sri Siddharth Chhetri
AGM, T&C Division, Bongaigaon,
LAR, APDCL.

TEST CONDUCTED BY

[Signature]
25/06/26
Debabrata Halder (QA/QC)
BST Infratech Limited

ACCEPTANCE TEST REPORT

PURCHASER : ASSAM POWER DISTRIBUTION COMPANY LTD.

DATE OF INSPECTION : 25.06.2026

CONTRACTOR : M/S. U.K. Enterprise

DESIGNATION : 410SP-76 AS PER IS:2713/1980

MATERIAL DESCRIPTION : 14.5 Mtr LONG SWAGED TYPE STEEL TUBULAR GALVANIZED POLE


INSPECTION REFERENCE NO : MD/APDCL/HR/CON/2025/02/160 Dt.15.06.2026

OFFERED QUANTITY : 663 Nos .

SAMPLE SELECTED : 08 NOS

SL NO.	PARTICULARS	UNIT	IS/GTP	TOLERANCE (+/-)	Sample (1)	Sample (2)	Sample (3)	Sample (4)	Sample (5)	Sample (6)	Sample (7)	Sample (8)
1	Overall Length	mm	14500	25mm	14510	14502	14510	14515	14510	14505	14512	14505
2	Length of Bottom (h3)	mm	6500	40mm	6515	6502	6500	6508	6500	6490	6506	6505
3	Length of Middle (h2)	mm	4000	40mm	4005	3995	4010	4002	4000	4010	3996	3995
4	Length of Top (h1)	mm	4000	40mm	3990	4005	4000	4005	4010	4005	4010	4005
5	Outside Dia of Bottom	mm	219.1	1%	219.1	219.4	218.8	219.0	219.2	219.4	219.3	219.0
6	Outside Dia of Middle	mm	193.7	1%	193.8	194.1	193.6	193.8	193.6	194.1	193.8	193.7
7	Outside Dia of Top	mm	165.1	1%	165.3	164.8	165.1	165.3	165.2	165.4	165.0	164.9
8	Thickness of Bottom	mm	5.90	(-)10%	5.60	5.65	5.60	5.65	5.70	5.58	5.60	5.70
9	Thickness of Middle	mm	4.85	(-)10%	4.80	4.78	4.75	4.70	4.65	4.80	4.70	4.75
10	Thickness of Top	mm	4.50	(-)10%	4.42	4.40	4.35	4.40	4.30	4.44	4.40	4.30
11	Length of Top Joint (J1)	mm	400		400	400	400	400	401	400	402	400
12	Length of Bottom Joint (J2)	mm	450		452	450	450	450	450	453	450	450
13	Planting Depth	mm	2000		2000	2000	2000	2000	2000	2000	2000	2000
14	Earthing Nut Welded	mm	2600		2602	2600	2600	2601	2603	2600	2600	2600
15	Straightness	mm	1/600 of length		Found Satisfactory as per IS : 2713/1980							
16	Thickness of Zinc Coating	(μ)	86 micron Min.		96μ	117μ	109μ	89μ	120μ	91μ	108μ	132μ
17	Temporary applied load and Deflection	Kgf	81	157.5 mm	99	96	90	103	101	97	105	104
18	Permanent Set Test (Applied Load)	Kgf	352	13 mm	6	5	4	5	6	5	6	4
19	Weight of pole	Kg	380	(-)10%	371.4	372.4	374.8	373.9	374.1	372.6	372.9	373.3
20	Drop Test	3 times in succession from a height of 2 m			No any sign of telescoping or loosening of joints.							
21	Surface Treatment	Hot Dip Galvanization as per IS: 2629 and Mass of Zinc coating as per IS: 4759 and coated with black bituminous paint internally & externally upto planting depth.										
22	Base Plate	MS Base Plate (400X400X10 mm. Thick.) & Top Cap welded found Ok										
23	Remarks	Above mentioned zinc coating thickness on average of 10 points across the length of the pole (Found satisfactory)										

TEST WITNESSED BY :


Sri Siddharth Chhetri
AGM, T&C Division, Bongaigaon,
LAR, APDCL.

TEST CONDUCTED BY


Debabrata Hata (QA/QC)
BST Infartech Limited


ACCEPTANCE TEST REPORT

PURCHASER : ASSAM POWER DISTRIBUTION COMPANY LTD.

DATE OF INSPECTION : 25.06.2026

CONTRACTOR : M/S. U.K. Enterprise

DESIGNATION : 410SP-80 AS PER IS:2713/1980

MATERIAL DESCRIPTION : 16 Mtr LONG SWAGED TYPE STEEL TUBULAR GALVANIZED POLE


INSPECTION REFERENCE NO : MD/APDCL/HR/CON/2025/02/160 Dt.15.06.2026

OFFERED QUANTITY : 24 Nos .


SAMPLE SELECTED : 05 NOS

SL NO.	PARTICULARS	UNIT	IS/GTP	TOLERANCE (+/-)	SAMPLE (1)	SAMPLE (2)	SAMPLE (3)	SAMPLE (4)	SAMPLE (5)
1	Overall Length	mm	16000	25mm	16015	16010	16005	16010	16005
2	Length of Bottom (h3)	mm	7000	40mm	7010	7010	7005	7000	7003
3	Length of Middle (h2)	mm	4500	40mm	4505	4495	4510	4500	4502
4	Length of Top (h1)	mm	4500	40mm	4500	4505	4490	4510	4500
5	Outside Dia of Bottom	mm	219.1	1%	219.3	219.4	219.5	219.1	218.9
6	Outside Dia of Middle	mm	193.7	1%	194.2	194.1	193.8	193.9	193.6
7	Outside Dia of Top	mm	165.1	1%	165.3	165.2	165.5	164.8	165.3
8	Thickness of Bottom	mm	5.90	(-)10%	5.70	5.60	5.65	5.70	5.65
9	Thickness of Middle	mm	4.85	(-)10%	4.82	4.80	4.72	4.75	4.80
10	Thickness of Top	mm	4.50	(-)10%	4.40	4.35	4.45	4.48	4.40
11	Length of Top Joint (J1)	mm	400		400	402	400	402	400
12	Length of Bottom Joint (J2)	mm	450		450	452	450	453	450
13	Planting Depth	mm	2300		2300	2300	2300	2300	2300
14	Earthing Nut Welded	mm	2900		2900	2900	2902	2900	2901
15	Straightness	mm	1/600 of length		Found Satisfactory as per IS : 2713/1980				
16	Thickness of Zinc Coating	micron(μ)	86 micron Min.		125μ	89μ	107μ	95μ	126μ
17	Temporary applied load and Deflection	Kgf	60	157.5 mm	101	106	94	97	103
18	Permanent Set Test (Applied Load)	Kgf	319	13 mm	4	6	5	6	5
19	Weigth of pole	Kg	416	(-)10%	406.9	408.4	407.3	409.1	406.5
20	Drop Test	3 times in succession from a height of 2 m			No any sign of telescoping or loosening of joints.				
21	Surface Treatment	Hot Dip Galvanization as per IS: 2629 and Mass of Zinc coating as per IS: 4759 and coated with black bituminous paint internally & externally upto planting depth.							
22	Base Plate	MS Base Plate (400X400X10 mm. Thick.) & Top Cap welded found Ok							
23	Remarks	Above mentioned zinc coating thickness on average of 10 points across the length of the pole (Found satisfactory)							

TEST WITNESSED BY :


Sri Siddharth Chhetri
AGM, T&C Division, Bongaigaon,
LAR, APDCL.

TEST CONDUCTED BY :


Debabrata Hata (QA/QC)
BST Infartech Limited

ACCEPTANCE TEST REPORT

PURCHASER : ASSAM POWER DISTRIBUTION COMPANY LTD.

DATE OF INSPECTION : 25.06.2026

CONTRACTOR : M/S. U.K. Enterprise

DESIGNATION : 410SP-66 AS PER IS:2713/1980

MATERIAL DESCRIPTION : 12 Mtr LONG SWAGED TYPE STEEL TUBULAR GALVANIZED POLE

INSPECTION REFERENCE NO : MD/APDCL/HR/CON/2025/02/160 Dt.15.06.2026

OFFERED QUANTITY : 4 Nos .

SAMPLE SELECTED : 04 NOS

SL NO.	PARTICULARS	UNIT	IS/GTP	TOLERANCE (+/-)	SAMPLE (1)	SAMPLE (2)	SAMPLE (3)	SAMPLE (4)	
1	Overall Length	mm	12000	25mm	12007	12010	12015	12010	
2	Length of Bottom (h3)	mm	5800	40mm	5802	5805	5808	5806	
3	Length of Middle (h2)	mm	3100	40mm	3100	3095	3105	3104	
4	Length of Top (h1)	mm	3100	40mm	3105	3110	3102	3100	
5	Outside Dia of Bottom	mm	219.1	1%	219.3	219.2	218.9	219.4	
6	Outside Dia of Middle	mm	193.7	1%	193.8	193.9	193.5	193.6	
7	Outside Dia of Top	mm	165.1	1%	165.2	164.8	164.7	165.0	
8	Thickness of Bottom	mm	5.90	(-)10%	5.65	5.70	5.68	5.62	
9	Thickness of Middle	mm	4.85	(-)10%	4.80	4.82	4.75	4.80	
10	Thickness of Top	mm	4.50	(-)10%	4.40	4.50	4.48	4.45	
11	Length of Top Joint (J1)	mm	400		400	400	403	400	
12	Length of Bottom Joint (J2)	mm	450		451	450	452	450	
13	Planting Depth	mm	2000		2000	2000	2000	2000	
14	Earthing Nut Welded	mm	2600		2601	2600	2603	2600	
15	Straightness	mm	1/600 of length		Found Satisfactory as per IS : 2713/1980				
16	Thickness of Zinc Coating	micron(μ)	86 micron Min.		106 μ	94 μ	122 μ	110 μ	
17	Temporary applied load and Deflection	Kgf	169	157.5 mm	115	106	107	110	
18	Permanent Set Test (Applied Load)	Kgf	445	13 mm	4	5	4	6	
19	Weight of pole	Kg	322	(-)10%	318.5	317.9	318.6	316.4	
20	Drop Test	3 times in succession from a height of 2 m			No any sign of telescoping or loosening of joints.				
21	Surface Treatment	Hot Dip Galvanization as per IS: 2629 and Mass of Zinc coating as per IS: 4759 and coated with black bituminous paint internally & externally upto planting depth.							
22	Base Plate	MS Base Plate (400X400X10 mm. Thick.) & Top Cap welded found Ok							
23	Remarks	Above mentioned zinc coating thickness on average of 10 points across the length of the pole (Found satisfactory)							

TEST WITNESSED BY :

Sri Siddharth Chhetri
AGM, T&C Division, Bongaigaon,
LAR, APDCL.

TEST CONDUCTED BY



SITE OFFER LETTER

To,
Sri Siddharth Chhetri
AGM, T&C Division, Bongaigaon,
LAR, APDCL.

Subject : Regarding Site Offer for inspection of different sizes Galvanized Steel Tubular Poles against M/S. U.K. Enterprise.

Reference Letter No - MD/APDCL/HR/CON/2025/02/160 Dt.15.06.2026

LOA No. & Date. : CGM(D&S)/APDCL/LAR/Bongaigaon Medical College/2025-26/38 dated.13.05.2026


Respected Sir,

With reference to the above subject noted. We are offering site letter for inspection of different sizes GI steel tubular poles (14.5 meter long 410SP-76 designation GI Steel Tubular Pole, 16 meter long 410SP-80 designation GI Steel Tubular Pole & 12 meter long 410SP-66 designation GI Steel Tubular Pole) at our worksite on dated 25.06.2026.

Details are Given Below :-

Sl. No.	Details of Items/Materials	Offered Quantity (Nos.)
1.	14.5 M Long Galvanized Steel Tubular Pole (410 SP-76)	663
2.	16 M Long Galvanized Steel Tubular Pole (410 SP-80)	24
3.	12 M Long Galvanized Steel Tubular Pole (410 SP-66)	4

Thanks & Regards



Debabrata Hati
BST INFRATECH LIMITED

Manufacturers of :

M.S. Pipe | G.I. Pipe | Steel Tubular Poles | Transmission Towers | TMT Bars | Wire Rods | M.S. & G.I. Wires | M.S. Angle, Channel, Joist

Registered Office

208, Abdul Hamid Street, 9th Floor, Esplanade
Kolkata - 700069, West Bengal, India
Phone : (033) 2262 3914 / 15, Fax No. : (033) 2262 3918
email : info@bstl.in

Works

Jamuria Industrial Estate, Mondalpur,
Jamuria - 713325, Dist. Paschim Bardhaman (WB), India
Phone : (0341) 2456 677 / 78, Fax : (0341) 2456 679
email : babastips@gmail.com



BST INFRA TECH LIMITED

ROUTINE TEST REPORT


DATE OF TESTING : 12.06.2026

PURCHASER : ASSAM POWER DISTRIBUTION COMPANY LTD.

CONTRACTOR : M/S. U.K. Enterprise

MATERIAL DESCRIPTION : 14.5 Mtr Long Swaged Type Steel Tubular Pole (Galvanized), 410SP-76

SL NO.	PARAMETER	Specified value as per IS : 2713(pt.-I to III)/1980	Observed Value
1	OVERALL LENGTH (MM)	14500 +/-25	14505 - 14515
2	BOTTOM LENGTH (MM)	6500 +/-40	6495- 6515
3	MIDDLE LENGTH (MM)	4000 +/-40	3990 - 4015
4	TOP LENGTH (MM)	4000 +/-40	3995 - 4010
5	BOTTOM O.D. (MM)	219.1 +/-1%	218.8 - 219.5
6	MIDDLE O.D. (MM)	193.7 +/-1%	193.5 - 194.2
7	TOP O.D. (MM)	165.1 +/-1%	164.8 - 165.5
8	BOTTOM THICK (MM)	5.90 -10%	5.55 - 5.70
9	MIDDLE THICK (MM)	4.85 -10%	4.75 - 4.80
10	TOP THICK (MM)	4.50 -10%	4.40 - 4.50
11	JOINT(J1)	400	400 - 403
12	JOINT(J2)	450	450 - 453
13	EARTHING NUT DIST. (MM)	2600	2600 - 2603
14	THICKNESS OF ZINC COATING (μ)	86 micron Min.	90 - 132
15	STRAIGHTNESS (MM)	1/600 OF LENGTH	Found Ok
16	WEIGHT (Kg)	380 -10%	371.5 - 375.2
17	DEFLECTION TEST (MM)	Applied Load 81 Kg/157.5 MAX.	92 - 103
18	PERMANENT SET TEST (MM)	Applied Load 352 Kg/13 MAX.	5--7
19	DROP TEST	3 times in succession from a height of 2 m	Nothing found any Signs of crack or loosen of the Joints.
20	SURFACE TREATMENT	Hot Dip Galvanization as per IS: 2629 and Mass of Zinc coating as per IS: 4759	Found Satisfactory
21	TOP CAP & BASEPLATE	(400X400X10 mm.Thick.)	Base Plate & Top Cap Welded Found Ok.
22	REMARKS	FOUND SATISFACTORY	





BST INFRA TECH LIMITED

ROUTINE TEST REPORT


PURCHASER : ASSAM POWER DISTRIBUTION COMPANY LTD.

DATE OF TESTING : 11.06.2026

CONTRACTOR : M/S. U.K. Enterprise

MATERIAL DESCRIPTION : 16 Mtr Long Swaged Type Steel Tubular Pole (Galvanized), 410SP-80

SL NO.	PARAMETER	Specified value as per IS : 2713(pt.-I to III)/1980	Observed Value
1	OVERALL LENGTH (MM)	16000 +/-25	16002 - 16015
2	BOTTOM LENGTH (MM)	7000 +/-40	6995- 7015
3	MIDDLE LENGTH (MM)	4500 +/-40	4490 - 4510
4	TOP LENGTH (MM)	4500 +/-40	4490 - 4515
5	BOTTOM O.D. (MM)	219.1 +/-1%	218.6 - 219.4
6	MIDDLE O.D. (MM)	193.7 +/-1%	193.4 - 194.3
7	TOP O.D. (MM)	165.1 +/-1%	164.7 - 165.4
8	BOTTOM THICK (MM)	5.90 -10%	5.60 - 5.70
9	MIDDLE THICK (MM)	4.85 -10%	4.65 - 4.82
10	TOP THICK (MM)	4.50 -10%	4.40 - 4.50
11	JOINT(J1)	400	400 - 403
12	JOINT(J2)	450	450 - 453
13	EARTHING NUT DIST. (MM)	2900	2900 - 2902
14	THICKNESS OF ZINC COATING (μ)	86 micron Min.	93 - 138
15	STRAIGHTNESS (MM)	1/600 OF LENGTH	Found Ok
16	WEIGHT (Kg)	416 -10%	406.1 - 409.6
17	DEFLECTION TEST (MM)	Applied Load 60 Kgf/157.5 MAX.	95 - 106
18	PERMANENT SET TEST (MM)	Applied Load 319 Kgf /13 MAX.	4--6
19	DROP TEST	3 times in succession from a height of 2 m	Nothing found any Signs of crack or loosen of the Joints.
20	SURFACE TREATMENT	Hot Dip Galvanization as per IS: 2629 and Mass of Zinc coating as per IS: 4759	Found Satisfactory
21	TOP CAP & BASEPLATE	(400X400X10 mm.Thick.)	Base Plate & Top Cap Welded Found Ok.
22	REMARKS	FOUND SATISFACTORY	





BST INFRA TECH LIMITED

ROUTINE TEST REPORT


PURCHASER : ASSAM POWER DISTRIBUTION COMPANY LTD.

DATE OF TESTING : 13.06.2026

CONTRACTOR : M/S. U.K. Enterprise

MATERIAL DESCRIPTION : 12 Mtr Long Swaged Type Steel Tubular Pole (Galvanized), 410SP-66

SL NO.	PARAMETER	Specified value as per IS : 2713(pt.-I to III)/1980	Observed Value
1	OVERALL LENGTH (MM)	12000 +/-25	12002 - 12015
2	BOTTOM LENGTH (MM)	5800 +/-40	5800 - 5815
3	MIDDLE LENGTH (MM)	3100 +/-40	3100 - 3115
4	TOP LENGTH (MM)	3100 +/-40	3095 - 3110
5	BOTTOM O.D. (MM)	219.1 +/-1%	218.8 - 219.5
6	MIDDLE O.D. (MM)	193.7 +/-1%	193.5 - 194.2
7	TOP O.D. (MM)	165.1 +/-1%	164.7 - 165.4
8	BOTTOM THICK (MM)	5.90 -10%	5.60 - 5.70
9	MIDDLE THICK (MM)	4.85 -10%	4.75 - 4.80
10	TOP THICK (MM)	4.50 -10%	4.40 - 4.50
11	JOINT(J1)	400	400 - 402
12	JOINT(J2)	450	450 - 453
13	EARTHING NUT DIST. (MM)	2600	2600 - 2603
14	THICKNESS OF ZINC COATING (μ)	86 micron Min.	90 - 130
15	STRAIGHTNESS (MM)	1/600 OF LENGTH	Found Ok
16	WEIGHT (Kg)	322 -10%	318.3 - 320.4
17	DEFLECTION TEST (MM)	Applied Load 169 Kgf/157.5 MAX.	93 - 106
18	PERMANENT SET TEST (MM)	Applied Load 445 Kgf /13 MAX.	4--7
19	DROP TEST	3 times in succession from a height of 2 m	Nothing found any Signs of crack or loosen of the Joints.
20	SURFACE TREATMENT	Hot Dip Galvanization as per IS: 2629 and Mass of Zinc coating as per IS: 4759	Found Satisfactory
21	TOP CAP & BASEPLATE	(400X400X10 mm.Thick.)	Base Plate & Top Cap Welded Found Ok.
22	REMARKS	FOUND SATISFACTORY	



GUARANTEE CERTIFICATE

DATE: 25.06.2026

Purchaser Name : Assam Power Distribution Company Limited

Contractor Name : M/S. U.K. Enterprise


LOA No. & Date: CGM(D&S)/APDCL/LAR/Bongaigaon Medical College/2025-26/38 dated.13.05.2026

Inspection Reference No. - MD/APDCL/HR/CON/2025/02/160 Dt.15.06.2026

ITEM & QUANTITY :

Sl. No.	Details of Items/Materials	Offered Quantity (Nos.)
1.	14.5 M Long Galvanized Steel Tubular Pole (410 SP-76)	663
2.	16 M Long Galvanized Steel Tubular Pole (410 SP-80)	24
3.	12 M Long Galvanized Steel Tubular Pole (410 SP-66)	4

We hereby declare that the goods sold under this contract is of best quality and workmanship and is strictly in accordance with the GTP, Drawing and specification of IS:2713 & IS:1161 and we hereby guarantee that the said goods will continue to confirm to the description and quality for a period of 18 months from the delivery or 12 months from installation whichever is earlier.



Manufacturers of :

M.S. Pipe | G.I. Pipe | Steel Tubular Poles | Transmission Towers | TMT Bars | Wire Rods | M.S. & G.I. Wires | M.S. Angle, Channel, joist
Registered Office
208, Abdul Hamid Street, 9th Floor, Esplanade
Kolkata - 700069, West Bengal, India
Phone : (033) 2262 3914 / 15, Fax No. : (033) 2262 3916
email: info@bstl.in

Works
Jamuria Industrial Estate, Mondalpur,
Jamuria - 713336, Dist - Paschim Bardhaman (WB), India
Phone : (0341) 2458 677 / 78, Fax : (0341) 2458 679
email: babastripa@gmail.com