



ASSAM POWER DISTRIBUTION COMPANY LIMITED.

OFFICE OF THE CHIEF GENERAL MANAGER (D),

(LOWER ASSAM REGION)

CIN: U40109AS2003SGC007242

No: CGM (D&S)/APDCL/LAR/Bongaigaon Medical College/2025-26/ 64

Date: 30/07/2026

To,

The M/s U.K. Enterprise,
Dispur, Guwahati, Assam

Sub: Dispatch Clearance

Ref: a) Inspection report received from Manoj Sarkar, DGM (RE), O/o CGM(RE), Bijulee Bhawan, vide letter No. Nil dated: 30.06.2026
b) Officer Order No. MD/APDCL/HR/Misc/1/2021/146 dated: 23.06.2026
c) LOA No. CGM(D&S)/APDCL/LAR/ Bongaigaon Medical College /2025-2026/38 dated: 13.05.2026

Dear Sir,

In response to letter under reference (a) above, this is to inform you that inspection of the following material has been conducted vide office order under reference (b) and is found to be satisfactory. Accordingly dispatch clearance is accorded for dispatch of the material.

Sl. No.	Description of item	Qty (in KM)	Vendor Details
1	ACSR Raccoon Conductor	41.724	M/s Jainco Power Ltd. Jalan Complex Gate No1, Lane6, Jangalpur, Bombay Road (NH-6), Howrah-711411
2	ACSR Rabbit Conductor	52.103	
3	ACSR Wolf Conductor	0.300	

However, any supplied materials as above, if found damaged within warranty period, the same shall be replaced by the contractor /supplier in free of cost. The manufacturer shall ensure that the above materials to be supplied are as per relevant IS. Before execution of work the quality of materials are to be inspected by field CEO/AGM, T&C Division concerned and submit a report to the undersigned.

Yours faithfully

Chief General Manager (D&S)
APDCL (LAR)

Memo No: CGM (D&S)/APDCL/LAR/Bongaigaon Medical College/2025-26/

Date:


Copy to:-

1. The GM (Rev), Bongaigaon Zone, APDCL, LAR, Bongaigaon for information.
2. The AGM, T&C Division, Bongaigaon, APDCL, LAR, Bongaigaon for information.
3. Relevant File

Chief General Manager (D&S)

JOINT INSPECTION REPORT

Customer	Assam Power Distribution Co. Ltd.
Contractor	M/s. U.K. Enterprises, Guwahati-6
Manufacturer	M/s Jainco Power Limited
Material Description	1. ACSR Raccoon Conductor (6/1/4.09 mm) 2. ACSR Rabbit Conductor (6/1/3.35 mm) 3. ACSR Wolf Conductor (30/7/2.59 mm)
Letter No.	MD/APDCL/HR/Misc/1/2021/146, Dated 23.06.2026
LOA No.	CGM(D)/APDCL/LAR/Bongaigaon Medical Collage/2025-26/38, Dt. 13.05.2026
Name Of Inspection Officer	Shri Manoj Sarkar, DGM(RE), O/o the CGM(RE), Bijulee Bhawan, APDCL
Place of Inspection	Jalan complex, Gate No 1, Lane No 6, Jangalpur, Bombay Road, NH6, Howrah-711411
Quantity Offered For Inspection	1. ACSR Raccoon Conductor – 41.724 KM (Drum no: UK/A2RA/1 to UK/A2RA/14) 2. ACSR Rabbit Conductor – 52.103 KM (Drum no: UK/A2R/1 to UK/A2R/11) 3. ACSR Wolf Conductor – 0.300 KM (Drum no: UK/A2WO/1)
Date of Inspection	30.06.2026
Quantity Accepted	1. ACSR Raccoon Conductor – 41.720 KM (Drum no: UK/A2RA/1 to UK/A2RA/14) 2. ACSR Rabbit Conductor – 52.099 KM (Drum no: UK/A2R/1 to UK/A2R/11) 3. ACSR Wolf Conductor – 0.298 KM (Drum no: UK/A2WO/1)
Sample selected for Acceptance Test	1. ACSR Raccoon Conductor – 2 Drums (Bearing Drum No. :- UK/A2RA/4 & UK/A2RA/8) 2. ACSR Rabbit Conductor – 2 Drums (Bearing Drum No. :- UK/A2R/6 & UK/A2R/10) 3. ACSR Wolf Conductor – 1 Drums (Bearing Drum No. :- UK/A2WO/1)
Sample selected for Length Verification	1. ACSR Raccoon Conductor Drum nos. :- UK/A2RA/12 2. ACSR Rabbit Conductor Drum nos.:- UK/A2R/3 3. ACSR Wolf Conductor Drum nos. :- UK/A2WO/1
Tests Conducted	Individual Acceptance Test Report enclosed.
Sealing	After inspection all drums of the above items has been sealed by paper sticker signed by inspecting officer on top and bottom end of the conductor.
Deviation, if any	No deviation
Conclusion	The offered materials found satisfactory as per requirements of IS/ approved GTP and drawing.


Mosarraf N Khan
DGM (QA&I)
Jainco Power Limited


Manoj Sarkar
DGM(RE), O/o the CGM(RE)
Bijulee Bhawan, APDCL



JAINCO POWER LIMITED

CIN : U40108WB2022PLC256813

Manufacturers & Exporter of

POWER CABLE & CONDUCTORS & ACCESSORIES

Office : Dhanshree Tower, 70, Diamond Harbour Road,

Room No.3B, 3C & 3G, 3rd Floor, Kolkata- 700023 India

Phone : +91 (33) 2449 5410, 2449 5893

Email : sales@jainco.net, mktg@jainco.net

Website : www.jainco.net

30th June 2026

To

Manoj Sarkar

DGM(RE), O/o the CGM(RE)

Bijulee Bhawan, APDCL

Sub: Site Offer Letter for Inspection.

Letter No.: MD/APDCL/HR/Misc/1/2021/146, Dated 23.06.2026

Sir,

With reference to the above letter no., we would like to inform you that the following materials are offered for inspection:-

Sl No.	Description of the Materials	Total Qty (K.M.)
1	ACSR Raccoon Conductor	41.724
2	ACSR Rabbit Conductor	52.103
3	ACSR Wolf Conductor	0.300

Place of inspection



Jainco Power Limited

Jalan complex, Gate No. 1, Lane No. 6

Jangalpur, Bombay Road, NH6, Howrah-711411

Thanking You.

Yours faithfully,



For JAINCO POWER LIMITED

Factory : Jalan Complex, Gate No. 1, Lane No. 6, Jangalpur, Bombay Road (NH6), Howrah - 711411

Celebrating **50** glorious years of JAINCO GROUP

JAINCO POWER LIMITED

Works : Jalan Complex, Gate No 1, Jangalpur, Howrah-711 411

Acceptance Test Report

Date of Inspection : 30.06.2026

CUSTOMER		Assam Power Distribution Company Ltd.									
CONTRACTOR		M/s. U.K. Enterprises, Guwahati-6									
P.O. NO.		UKE/PO/Deposit/2026-27/70(A), Dated: 03.06.2026									
LOA No.		CGM(D)/APDCL/LAR/Bongaigaon Medical Collage/2025-26/38, Dt. 13.05.2026									
Letter No.		MD/APDCL/HR/Misc/1/2021/146, Dated 23.06.2026									
CODE :		ACSR RACCOON		SIZE		6/1/4.09 mm.					
Real No.	Specimen No.		Dia. (mm)	Breaking Load KN	Elongation %	Resistance Ohms/km at 20° c	Wrapping 8 on x 6 off x 6 on	GALVANISING		Torsion Test	Lay Ratio
	Al.	St.						Wt. of Zn. Coat (gm/Sqm.)	Uniformity Test		
UK/A2RA/4	1		4.10	2.40		2.139	OK				
	2		4.08	2.39		2.129	OK				
	3		4.08	2.42		2.148	OK				
	4		4.08	2.45		2.142	OK				
	5		4.09	2.43		2.141	OK				
	6		4.10	2.41		2.148	OK				
		1	4.09	18.70	5.5		OK	336	OK	19	12.36
UK/A2RA/8	1		4.09	2.44		2.131	OK				
	2		4.10	2.34		2.130	OK				
	3		4.08	2.43		2.145	OK				
	4		4.10	2.42		2.154	OK				
	5		4.09	2.45		2.140	OK				
	6		4.09	2.36		2.144	OK				
		1	4.09	18.50	5.0		OK	308	OK	25	12.41

THE RESULTS HAVE BEEN OBTAINED AFTER STRANDING

SPECIFICATION & TESTING AS PER :

IS : 398 : 2025 PART II

Aluminium	Minimum	4.07	2.00 (Min.)	--	2.172 (Max.)	own dia	--	--	--	10 (Min.)
	Maximum	4.11								14 (Max.)
Steel	Minimum	4.01	16.4 (Min.)	3.5% (Min.)	--	4 x dia of wire	261.25 (Min.)	3x1 min & 1x1/2 min	16 (Min.)	--
	Maximum	4.17								--

Test Conducted By

Mosarraf H Khan
DGM (QA&I)
JAINCO POWER LIMITED

Test Witnessed By

Manoj Sarkar
DGM(RE), O/o the CGM(RE)
Bijulee Bhawan, APDCL

JAINCO Power Limited

Works : Jalan Complex, Gate No.1
Jangalpur, Howrah-711 411

REWINDING STATEMENT

CUSTOMER Assam Power Distribution Company Ltd.
CONTRACTOR M/s. U.K. Enterprises, Guwahati-6
P.O. NO. UKE/PO/Deposit/2026-27/70(A), Dated: 03.06.2026
LOA No. CGM(D)/APDCL/LAR/Bongaigaon Medical Collage/2025-26/38, Dt. 13.05.2026
Letter No. MD/APDCL/HR/Misc/1/2021/146, Dated 23.06.2026
Date of Inspection 30.06.2026

CODE :		ACSR RACCOON		SIZE		6/1/4.09 MM	
Drum SI No.	Length As Per Packing List (Km)	Length As Per Actual measurement (Km)	Net Weight As Per Packing List (Kg)	Observed weight (Kg)			
				Gross	Tare	Net	
1	2	3	4	5	6	7	
UK/A2RA/12	3.128	3.128	989	1061	72	989	

Test Conducted By :

Mosarrat H Khan
DGM (QA&E)
JAINCO POWER LIMITED

Test Witnessed By :

Manoj Sarkar
DGM(RE), O/o the CGM(RE)
Bijulee Bhawan, APDCL

ROUTINE TEST REPORT

JAINCO POWER LIMITED

Jalan Complex , Gate No. - 1, Lane No. - 6
Jangalpur, Bombay Road (NH6), Howrah-711411

Customer Assam Power Distribution Company Ltd.

Contractor M/s. U.K. Enterprises, Guwahati-6

P.O. No. UKE/PO/Deposit/2026-27/70(A), Dated: 03.06.2026

CODE : ACSR RACCOON

SIZE 6/1/4.09 mm.

Real No.	Specimen No. Al. St.	Dia. (mm)	Breaking Load KN	Elongation %	Resistance Ohms/km at 20° c	Wrapping 8 on x 6 off x 6 on	GALVANISING		Torsion Test	Lay Ratio
							Wt. of Zn. Coat (gm/Sqm.)	Uniformity Test		
UK/A2RA/1	1	4.08	2.36		2.149	OK				
	2	4.10	2.41		2.150	OK				
	3	4.09	2.25		2.135	OK				
	4	4.09	2.41		2.147	OK				
	5	4.10	2.51		2.140	OK				
	6	4.08	2.42		2.132	OK				
	1	4.08	18.50	5.5		OK	334	OK	21	12.09
UK/A2RA/11	1	4.09	2.49		2.128	OK				
	2	4.08	2.53		2.134	OK				
	3	4.07	2.21		2.130	OK				
	4	4.09	2.28		2.151	OK				
	5	4.10	2.62		2.135	OK				
	6	4.08	2.62		2.154	OK				
	1	4.10	18.10	5.0		OK	316	OK	22	11.78


THE RESULTS HAVE BEEN OBTAINED AFTER STRANDING

SPECIFICATION & TESTING AS PER :

IS : 398 : 2025 PART II

Aluminium	Minimum	4.07	2.00 (Min.)	--	2.172 (Max.)	own dia	--	--	--	10 (Min.)
	Maximum	4.11								14 (Max.)
Steel	Minimum	4.01	16.4 (Min.)	3.5% (Min.)	--	4 x dia of wire	261.25 (Min.)	3x1 min & 1x1/2 min	16 (Min.)	--
	Maximum	4.17								

For JAINCO POWER LIMITED



JAINCO POWER LIMITED

Jalan Complex , Gate No. - 1, Lane No. 6, Jangalpur, Bombay Road (NH6), Howrah-711411


Packing List

CUSTOMER	Assam Power Distribution Company Ltd.	Date: 30.06.2026
CONTRACTOR	M/s. U.K. Enterprises, Guwahati-6	
P.O. NO.	UKE/PO/Deposit/2026-27/70(A), Dated: 03.06.2026	
LOA No.	CGM(D)/APDCL/LAR/Bongaigaon Medical Collage/2025-26/38, Dt. 13.05.2026	
Letter No.	MD/APDCL/HR/Misc/1/2021/146, Dated 23.06.2026	
Item :	6/3.35mm + 1/3.35mm ACSR Rabbit Conductor	

Serial No.	Drum No.	LENGTHS (From Bottom) Meters	OFFERED Length (KM)	CONSUMED IN TESTING (KM)	ACCEPTED Length (KM)	NET WEIGHT (Kg.)	GROSS WEIGHT (Kg.)
1	UK/A2R/1	2550 + 2555	5.105		5.105	1084	1153
2	UK/A2R/2	2550 + 2551	5.101		5.101	1083	1152
3 (RW)	UK/A2R/3	2550 + 2547	5.097		5.097	1083	1146
4	UK/A2R/4	2550 + 2549	5.099		5.099	1083	1147
5	UK/A2R/5	2550 + 2554	5.104		5.104	1084	1151
6 (S)	UK/A2R/6	2550 + 2548	5.098	0.002	5.096	1083	1154
7	UK/A2R/7	2550 + 2554	5.104		5.104	1084	1155
8	UK/A2R/8	2550 + 2546	5.096		5.096	1082	1150
9	UK/A2R/9	2550 + 2551	5.101		5.101	1083	1150
10 (S)	UK/A2R/10	2550 + 2548	5.098	0.002	5.096	1083	1147
11	UK/A2R/11	1100 + 0	1.100		1.100	234	284
TOTAL :	11 Drums	52103	52.103	0.004	52.099	11066	11789

- i) Length consumed in acceptance test from sample drums marked (S)
ii) Rewinding drum marked (RW)

For Jainco Power Limited



Handwritten signature/initials

JAINCO POWER LIMITED

Works : Jalan Complex, Gate No.1, Jangalpur, Howrah-711 411

Acceptance Test Report

Date of Inspection : 30.06.2026

CUSTOMER		Assam Power Distribution Company Ltd.									
CONTRACTOR		M/s. U.K. Enterprises, Guwahati-6									
P.O. NO.		UKE/PO/Deposit/2026-27/70(A), Dated: 03.06.2026									
LOA No.		CGM(D)/APDCL/LAR/Bongaigaon Medical Collage/2025-26/38, Dt. 13.05.2026									
Letter No.		MD/APDCL/HR/Misc/1/2021/146, Dated 23.06.2026									
CODE :		ACSR Rabbit Conductor					SIZE		6/1/3.35 mm		
Real No.	Specimen No.		Dia. (mm)	Breaking Load KN	Elongation %	Resistance Ohms/km at 20° c	Wrapping 8 on x 6 off x 6 on	GALVANISING		Torsion Test	Lay Ratio
	Al.	St.						Wt. of Zn. Coat (gm/Sqm.)	Uniformity Test		
UK/A2R/6	1		3.35	1.58		3.182	OK				
	2		3.34	1.56		3.106	OK				
	3		3.34	1.44		3.129	OK				
	4		3.36	1.57		3.156	OK				
	5		3.34	1.68		3.187	OK				
	6		3.36	1.57		3.104	OK				
		1	3.35	12.08	4.5		OK	297	OK	22	11.81
UK/A2R/10	1		3.34	1.71		3.176	OK				
	2		3.35	1.59		3.119	OK				
	3		3.34	1.49		3.144	OK				
	4		3.34	1.63		3.106	OK				
	5		3.34	1.56		3.167	OK				
	6		3.35	1.54		3.174	OK				
		1	3.38	12.45	6.5		OK	311	OK	25	11.98

THE RESULTS HAVE BEEN OBTAINED AFTER STRANDING

SPECIFICATION & TESTING AS PER :

IS : 398 PART II /2025

Aluminium	Minimum	3.33	1.38 (Min)	--	3.245 (Max)	on own dia	--	--	--	10 (Min)
	Maximum	3.37								14 (Max)
Steel	Minimum	3.28	11 (Min)	3.5 (Min)	--	4 x dia of wire	237.5 (Min)	2 x 1 min & 1 x ½ min	16 Turns (min)	--
	Maximum	3.42								

Test Conducted by


Mosarraf H Khan
DGM (QA&I)
JAINCO Power Limited

Test Witnessed By


Manoj Sarkar
DGM(RE), O/o the CGM(RE)
Bijulee Bhawan, APDCL

HCSA Rabbit

Drawn No. - VK/A2R/6



Drawn No. - VK/A2R/10



JAINCO Power Limited

Works : Jalan Complex, Gate No.1
Jangalpur, Howrah-711 411

REWINDING STATEMENT

CUSTOMER Assam Power Distribution Company Ltd.
CONTRACTOR M/s. U.K. Enterprises, Guwahati-6
P.O. NO. UAE/PO/Deposit/2026-27/70(A), Dated: 03.06.2026
LOA No. CGM(D)/APDCL/LAR/Bongaigaon Medical Collage/2025-26/38, Dt. 13.05.2026
Letter No. MD/APDCL/HR/Misc/1/2021/146, Dated 23.06.2026


Inspection Date 30.06.2026

CODE : ACSR RABBIT CONDUCTOR **SIZE** 6/1/3.35 mm

Drum SI No.	Length As Per Packing List (Km)	Length As Per Actual measurement (Km)	Net Weight As Per Packing List (Kg)	Observed weight (Kg)		
				Gross	Tare	Net
1	2	3	4	5	6	7
UK/A2R/3	5.097	5.097	1083	1146	63	1083

Test Conducted By :

Test Witnessed By :


Mosarrat Khatun
DGM (QA&E)
JAINCO Power Limited


Manoj Sarkar
DGM(RE), O/o the CGM(RE)
Bijulee Bhawan, APDCL

ROUTINE TEST REPORT

JAINCO Power Limited

Manufacturers of : A. A. C. / A. A. A. C. / A. C. S. R. Conductors/LT AB CABLES
Works : Jalan Complex, Gate No. 1, Jangalpur, Howrah-711 411

CUSTOMER		Assam Power Distribution Co. Ltd.								
CONTRACTOR		M/s. U.K. Enterprises, Guwahati-6								
P.O. No.		UKE/PO/Deposit/2026-27/70(A), Dated: 03.06.2026								
CODE :		ACSR Rabbit Conductor		SIZE		6/1/3.35 mm				
Real No.	Specimen No. Al. St.	Dia. (mm)	Breaking Load KN	Elongation %	Resistance Ohms/km at 20° c	Wrapping 8 on x 6 off x 6 on	GALVANISING		Torsion Test	Lay Ratio
							Wt. of Zn. Coat (gm/Sqm.)	Uniformity Dips		
UK/A2R/1	1	3.34	1.48		3.163	OK				
	2	3.35	1.57		3.161	OK				
	3	3.36	1.53		3.180	OK				
	4	3.34	1.62		3.160	OK				
	5	3.36	1.58		3.195	OK				
	6	3.36	1.51		3.126	OK				
	1	3.38	12.08	5.5		OK	308	OK	25	11.97
UK/A2R/10	1	3.35	1.51		3.118	OK				
	2	3.35	1.63		3.107	OK				
	3	3.35	1.45		3.107	OK				
	4	3.35	1.56		3.146	OK				
	5	3.34	1.57		3.152	OK				
	6	3.36	1.53		3.176	OK				
	1	3.37	12.20	6.0		OK	294	OK	27	12.13


THE RESULTS HAVE BEEN OBTAINED AFTER STRANDING

SPECIFICATION & TESTING AS PER :

IS : 398 : PART II/1996

Aluminium	Minimum	3.33	1.38(Min)	--	3.245(Max)	on own dia	--	--	--	10 (Min)
	Maximum	3.37								14 (Max)
Steel	Minimum	3.28	11 (Min)	3.5 (Min)	--	4 x dia of wire	237.5 (Min)	2 x 1 min & 1 x ½ min	16 Turns (min)	--
	Maximum	3.42								--

For Jainco Power Limited



✓

PACKING LIST

Dated : 30.06.2026


JAINCO POWER LIMITED

Jalan Complex , Gate No. - 1, Lane No. - 6
Jangalpur, Bombay Road (NH6), Howrah-711411

CUSTOMER	Assam Power Distribution Company Ltd.						
CONTRACTOR	M/s. U.K. Enterprises, Guwahati-6						
P.O. NO.	UKE/PO/Deposit/2026-27/70(A). Dated: 03.06.2026						
LOA No.	CGM(D)/APDCL/LAR/Bongaigaon Medical Collage/2025-26/38, Dt. 13.05.2026						
Letter No.	MD/APDCL/HR/Misc/1/2021/146, Dated 23.06.2026						
CODE :	ACSR WOLF						
							SIZE : 30/7/2.59 mm.
Serial No.	Reel No.	LENGTHS (From Bottom) Meters	OFFERED Length (KM)	CONSUMED IN TESTING (KM)	ACCEPTED Length (KM)	NET WEIGHT (Kg.)	GROSS WEIGHT (Kg.)
1 (S&RW)	UK/A2WO/1	300	0.300	0.002	0.298	215	283
TOTAL :	1 Drums	300	0.300	0.002	0.298	215	283

- i) Length consumed in acceptance test from sample drums marked (S)
ii) Rewinding drum marked (R)

For JAINCO POWER LIMITED



JAINCO POWER LIMITEDJalan Complex , Gate No. - 1, Lane No. - 6
Jangalpur, Bombay Road (NH6), Howrah-711411

CUSTOMER Assam Power Distribution Company Ltd.
 CONTRACTOR M/s. U.K. Enterprises, Guwahati-6
 P.O. NO. UKE/PO/Deposit/2026-27/70(A), Dated: 03.06.2026
 LOA No. CGM(D)/APDCL/LAR/Bongaigaon Medical Collage/2025-26/38, Dt. 13.05.2026
 Letter No. MD/APDCL/HR/Misc/1/2021/146, Dated 23.06.2026
 Code : ACSR Wolf

Size 30/7/2.59 mm

Real No.	Specimen No.		Dia. (mm)	Breaking Load	Elongation	Resistance	Wrapping	GALVANISING		Torsion	Procedure qualification test on welded joint of Al. Strands	Lay Ratio
	Al.	St.				Ohms/km	8 on x 6 off	Wt. of Zn. Coat	Uniformity			
				KN	%	at 20° c	x 6 on	(gm/Sqm.)	Dips	Test		
UK/A2WO/1	1		2.58	1.13		5.225	OK				NA	
	2		2.59	1.15		5.234	OK					
	3		2.60	1.10		5.192	OK					
	4		2.59	1.01		5.183	OK					
	5		2.58	1.09		5.177	OK					
	6		2.58	1.06		5.151	OK					
	7		2.60	1.06		5.164	OK					
	8		2.60	1.02		5.221	OK					
	9		2.58	1.00		5.200	OK					
	10		2.59	1.14		5.176	OK					
	11		2.60	0.96		5.225	OK					
	12		2.59	1.07		5.169	OK					
	13		2.59	1.15		5.199	OK					
	14		2.60	1.11		5.174	OK					
	15		2.59	1.05		5.233	OK					
	16		2.58	1.14		5.166	OK					
	17		2.59	1.14		5.193	OK					
	18		2.59	1.04		5.177	OK					11.45
	1		2.59	1.04		5.166	OK				OK	
	2		2.59	0.95		5.192	OK					
	3		2.60	1.06		5.173	OK					
	4		2.58	1.06		5.179	OK					
	5		2.60	1.02		5.164	OK					
	6		2.59	1.04		5.160	OK					
	7		2.59	1.08		5.213	OK					
	8		2.59	1.04		5.174	OK					
	9		2.58	0.95		5.224	OK					
	10		2.58	1.03		5.182	OK					
	11		2.59	0.95		5.172	OK					
	12		2.58	1.06		5.213	OK					12.78
	1		2.59	8.40	5.5		OK	296	OK	30		
	2		2.59	8.10	4.5		OK	326	OK	26		
	3		2.61	7.90	5.5		OK	342	OK	27		
	4		2.61	8.50	5.0		OK	311	OK	25		
	5		2.59	8.00	6.5		OK	317	OK	28		
	6		2.58	7.70	5.5		OK	326	OK	25		
	7		2.58	8.50	6.5		OK	380	OK	28		16.05

THE RESULTS HAVE BEEN OBTAINED AFTER STRANDING

SPECIFICATION & TESTING AS PER :

IS : 398 : PART II 2025

Aluminium	Minimum	2.57	0.86	--	--	own dia	--	--	--	Not less than 130 Mpa	10 TO 14(Outer)
	Maximum	2.61	--	--	5.449		--	--	--		10 TO 16(Inner)
Steel	Minimum	2.54	6.57	3.5	--	4 x dia of wire	218.5	2 x 1min	16 Turns	--	13 TO 28
	Maximum	2.64	--	--	--		--	--		--	

Test Conducted By

Test Witnessed By

Mosarraf H Khan
 DGM (QA&I)
 JAINCO Power Limited

Manoj Sarkar
 DGM(RE), O/o the CGM(RE)
 Bijulee Bhawan, APDCL

JAINCO POWER LIMITED


Jalan Complex , Gate No. - 1, Lane No. - 6, Jangalpur, Bombay Road (NH6), Howrah-711411

REWINDING STATEMENT

CUSTOMER	Assam Power Distribution Company Ltd.		
CONTRACTOR	M/s. U.K. Enterprises, Guwahati-6		
P.O. NO.	UKE/PO/Deposit/2026-27/70(A), Dated: 03.06.2026		
LOA No.	CGM(D)/APDCL/LAR/Bongaigaon Medical Collage/2025-26/38, Dt. 13.05.2026		
Letter No.	MD/APDCL/HR/Misc/1/2021/146, Dated 23.06.2026		
Code	: ACSR Wolf	Size	30/7/2.59 mm
Date of Inspection : 30.06.2026			

Drum SI No.	Length As Per Packing List (Km)	Length As Per Actual measurement (Km)	Net Weight As Per Packing List (Kg)	Observed weight (Kg)		
				Gross	Tare	Net
1	2	3	4	5	6	7
UK/A2WO/1	0.300	0.300	215	283	68	215

Test Conducted By :



Mosarrat H Khan
DGM (QA&E)
JAINCO POWER LIMITED

Test Witnessed By :

Manoj Sarkar
DGM(RE), O/o the CGM(RE)
Bijulee Bhawan, APDCL

ROUTINE TEST REPORT
JAINCO POWER LIMITED
 Jalan Complex, Gate No. - 1, Lane No. - 6
 Jangalpur, Bombay Road (NH6), Howrah-711411

CUSTOMER Assam Power Distribution Company Ltd.
 CONTRACTOR M/s. U.K. Enterprises, Guwahati-6
 P.O Ref. No. UKE/PO/Deposit/2026-27/70(A), Dated: 03.06.2026
 CODE : ACSR WOLF

SIZE : 30/7/2.59 mm.


Real No.	Specimen No.		Dia. (mm)	Breaking Load KN	Elongation %	Resistance Ohms/km at 20° c	Wrapping 8 on x 6 off x 6 on	GALVANISING		Torsion Test	Procedure qualification test on welded joint of Al Strands	Lay Ratio
	AL.	St.						Wt. of Zn. Coat (gm/Sqm.)	Uniformity Dips			
UK/A2W0/1	1		2.59	0.98		5.165	OK				NA	
	2		2.58	1.02		5.234	OK					
	3		2.59	0.98		5.226	OK					
	4		2.58	1.14		5.221	OK					
	5		2.60	1.09		5.231	OK					
	6		2.58	1.00		5.228	OK					
	7		2.58	0.99		5.165	OK					
	8		2.58	1.13		5.221	OK					
	9		2.59	1.13		5.204	OK					
	10		2.58	1.12		5.227	OK					
	11		2.58	1.09		5.188	OK					
	12		2.59	1.13		5.151	OK					
	13		2.58	1.08		5.181	OK					
	14		2.59	1.11		5.205	OK					
	15		2.60	1.03		5.239	OK					
	16		2.59	1.02		5.199	OK					
	17		2.60	1.06		5.173	OK					
	18		2.58	0.96		5.199	OK					11.51
	1		2.58	0.98		5.198	OK				OK	
	2		2.60	0.95		5.196	OK					
	3		2.58	1.14		5.222	OK					
	4		2.60	1.03		5.200	OK					
	5		2.60	1.06		5.203	OK					
	6		2.59	1.05		5.230	OK					
	7		2.60	1.07		5.208	OK					
	8		2.59	1.05		5.228	OK					
	9		2.60	1.06		5.166	OK					
	10		2.58	1.11		5.230	OK					
	11		2.59	0.96		5.154	OK					
	12		2.59	0.97		5.218	OK					12.67
	1		2.59	7.60	6.5		OK	330	OK	22		
	2		2.59	8.30	6.0		OK	331	OK	20		
	3		2.58	7.60	5.0		OK	295	OK	22		
	4		2.60	7.90	6.0		OK	328	OK	24		
	5		2.59	7.90	5.5		OK	343	OK	20		
	6		2.61	8.00	5.5		OK	283	OK	23		
	7		2.59	7.90	5.0		OK	286	OK	21		16.34

THE RESULTS HAVE BEEN OBTAINED AFTER STRANDING

SPECIFICATION & TESTING AS PER :

IS : 398 : PART II 2025

Aluminium	Minimum	2.57	0.86	--	--	own dia	--	--	--	Not less than 130 Mpa	10 TO 14(Outer) 10 TO 16(Inner)
	Maximum	2.61	--	--	5.449		--	--			
Steel	Minimum	2.54	6.57	3.5	--	4 x dia of wire	218.5	2 x 1min	16 Turns	--	13 TO 28
	Maximum	2.64	--	--	--		--	--		--	



103

JAINCO POWER LIMITED

LIST OF MAJOR TESTING EQUIPMENTS

SR. No.	Description of Equipment	Range/Capacity	MAKE	ID NO./SL. NO.	Date of Calibration	Due Date of Calibration	Name Of Laboratory	Remark
1	Digital Tensile Testing Machine 50KN	0-50000 N/L.C. - 1 N	Nutan	JPL/OTTM-02	19.05.2026	18.05.2027	QUALITY SOLUTIONS INDUSTRIES PVT. LTD.	Machine is performing satisfactorily
2	Stop Watch	0-1800 Sec L.C. - 0.01 Sec.	Racer	JPL/SW-01	20.05.2026	19.05.2027	QUALITY SOLUTIONS INDUSTRIES PVT. LTD.	Machine is performing satisfactorily
3	Steel Scale	0-1000 mm L.C. - 0.5 mm, 1 mm	Kristel Shriwa	JPL/1000/SS-01	12.09.2025	11.09.2026	QUALITY SOLUTIONS INDUSTRIES PVT. LTD.	Machine is performing satisfactorily
4	Digital Micro-ohm Meter	0μΩ - 19.99kΩ L.C. - As per range	Agtronc	JPL/DMOM-01	10.01.2026	09.01.2027	ASIANDOT TECHNOLOGY PVT. LTD.	Machine is performing satisfactorily
5	Digital Caliper	0-200 mm L.C. - 0.01 mm	Mitutoyo	A23000065	09.01.2026	08.01.2027	QUALITY SOLUTIONS INDUSTRIES PVT. LTD.	Machine is performing satisfactorily
6	External Micrometer	0-25 mm L.C. - 0.001 mm	Mitutoyo	77012950	09.01.2026	08.01.2027	QUALITY SOLUTIONS INDUSTRIES PVT. LTD.	Machine is performing satisfactorily
7	Digital Thermometer	(-50) to 300°C L.C. - 0.1°C	Mettravi	JPL/DT001	10.01.2026	09.01.2027	ASIANDOT TECHNOLOGY PVT. LTD.	Machine is performing satisfactorily
8	Digital Weighing Balance	0 to 300 gm L.C. - 0.001 gm		JPL/DB-01	12.09.2025	11.09.2026	QUALITY SOLUTIONS INDUSTRIES PVT. LTD.	Machine is performing satisfactorily
9	Hydrometer	1.000 - 2.000 Sp.Gr. L.C. - 0.01 Sp.Gr.	Seilco	214030	09.01.2026	08.01.2027	SHREE RADHEY TECHNOLOGY	Machine is performing satisfactorily
10	Digital Counter Meter (Rewinding - 1)	0-99999.9 Counts L.C. - 0.1 Count	Maeco	JPL/REWIND-1/CM - 16	30.07.2025	29.07.2026	QUALITY SOLUTIONS INDUSTRIES PVT. LTD.	Machine is performing satisfactorily
11	Digital Balance	20g-10/20 Kg L.C. - 0.0012 g	SANA	DWT-20	09.03.2026	08.03.2027	ASIANDOT TECHNOLOGY PVT. LTD.	Machine is performing satisfactorily



For JAINCO POWER LIMITED

05/03

7

IS:398 Part 2



CML-51111/17208

NIRMAL WIRES PRIVATE LIMITED

Regd. Office : Rudramani, 1720, Laskarhat, E.M. Bypass, Kolkata - 700039

Factory : Iswaripur, Deulti, P.O.: Barunda, P.S.: Bagnan, Howrah

Phone : 03214-275432 (F), 22375075, 22698863, 22689172 (O)

NIRMAL



TEST CERTIFICATE

To,
M/s Jainco Power Limited.

Unit-II, Gate No. 3, Jalan Industrial Complex, Bombay Road, Howrah.

Howrah - 711411, West Bengal, India

West Bengal

T.C.NO. : TC/ND25Y-05832

INV.NO. : ND25Y-05832

SPECIFICATION : IS 398 Part 2:2025

DATE : 04.03.2026

ITEM : ACSR Core Wire

ITEM SIZE : 2.59 mm

QUANTITY : 7.030 MT


NO. OF COILS. : 24

We certify that the materials described have been tested in our Laboratory and the observed results are :

Sample/ Coil No.	Size (mm)	Breaking	%Elongation at GL=250mm	Wrap test 4xDia x 8 turns on x 6 turns off x 6 turns on	Adhesion Test 4xDia x 10 turns	Zinc Coating gm/m ²	Torsion 100Xd	Dip Test	Chemical Composition				
		Load (KN)							%C	%Mn	%Si	%S	%P
Specified	2.54-2.64 mm	min- 6.92	min- 4.0%	wire should not break	zinc should not peel off	min- 230	min- 18	2x1 min + 1x1/2 min	0.50-0.85	0.50-1.10	0.10-0.35	Max.0.045	Max.0.035
C/152	2.59	7.62	4.8	PASS	PASS	266	28	PASS	0.620	0.730	0.170	0.007	0.020
C/159	2.58	7.59	4.4	PASS	PASS	258	30	PASS					
C/164	2.59	7.48	5.2	PASS	PASS	271	29	PASS					
C/175	2.61	7.67	4.4	PASS	PASS	263	31	PASS					

QUALITY CONTROL INCHARGE

NIRMAL WIRES PRIVATE LIMITED





NIRMAL WIRES PRIVATE LIMITED

Regd. Office : Rudramani, 1720, Laskarhat, E.M. Bypass, Kolkata - 700039
Factory : Iswaripur, Deulti, P.O.: Barunda, P.S.: Bagnan, Howrah
Phone : 03214-275432 (F), 22375075, 22698863, 22689172 (O)

IS:398 Part 2



CM/L-5100079288

TEST CERTIFICATE

To,
M/s Jainco Power Limited.

Unit-II, Gate No. 3, Jalan Industrial Complex, Bombay Road, Howrah, Howrah - 711411, West Bengal, India
West Bengal


T.C.NO. : TC/ND26Y-00948 & 00949
INV.NO. : ND26Y-00948 & 00949
SPECIFICATION : IS 398 Part 2:2025
DATE : 31.05.2026
ITEM : ACSR Core Wire
ITEM SIZE : 3.35 mm
QUANTITY : 30.230 MT
NO. OF COILS. : 230

We certify that the materials described have been tested in our Laboratory and the observed results are :

Sample/ Coil No.	Size (mm)	Breaking Load (KN)	%Elongation at GL=250mm	Wrap test 4xDia x 8 turns on x 6 turns off x 6 turns on	Adhesion Test 4xDia x 10 turns	Zinc Coating gm/m ²	Torsion 100Xd	Dip Test	Chemical Composition				
									%C	%Mn	%Si	%S	%P
Specified	3.28-3.42 mm	min- 11.58	min- 4.0%	wire should not break	zinc should not peel off	min- 250	min- 18	3x1 min	0.50-0.85	0.50-1.10	0.10-0.35	Max.0.045	Max.0.025
F/03	3.36	12.51	4.8	PASS	PASS	308	30	PASS	0.630	0.730	0.200	0.006	0.020
F/43	3.34	12.39	4.4	PASS	PASS	291	27	PASS					
F/62	3.37	12.68	4.8	PASS	PASS	316	29	PASS					
F/82	3.35	12.56	5.2	PASS	PASS	296	31	PASS					
F/116	3.34	12.46	4.8	PASS	PASS	304	28	PASS					
F/228	3.36	12.59	4.8	PASS	PASS	292	30	PASS					



QUALITY CONTROL INCHARGE
NIRMAL WIRES PRIVATE LIMITED





NIRMAL WIRES PRIVATE LIMITED

Regd. Office : Rudramani, 1720, Laskarhat, E.M. Bypass, Kolkata - 700039
Factory : Iswaripur, Deulti, P.O.: Barunda, P.S.: Bagnan, Howrah
Phone : 03214-275432 (F), 22375075, 22698863, 22689172 (O)

IS:398 Part 2



CM/L-5100079288

TEST CERTIFICATE

To,
M/s Jainco Power Limited.


Unit-II, Gate No. 3, Jalan Industrial Complex, Bombay Road, Howrah, Howrah - 711411, West Bengal, India
West Bengal

T.C.NO. : TC/ND25Y-06246
INV.NO. : ND25Y-06246
SPECIFICATION : IS 398 Part 2:2025
DATE : 26.03.2026
ITEM : ACSR Core Wire
ITEM SIZE : 4.09 mm
QUANTITY : 3.980 MT
NO. OF COILS. : 25

We certify that the materials described have been tested in our Laboratory and the observed results are :

Sample/Coil No.	Size (mm)	Breaking Load (KN)	%Elongation at GL=250mm	Wrap test 4xDia x 8 turns on x 6 turns off x 6 turns on	Adhesion Test 6xDia x 10 turns	Zinc Coating g/m ²	Torsion 100Xd	Dip Test	Chemical Composition				
									%C	%Mn	%Si	%S	%P
Specified	4.05-4.13 mm	min- 17.27	min- 4.0%	wire should not break	zinc should not peel off	275	min- 18	3x1 min + 1x1/2 min	0.50-0.85	0.50-1.10	0.10-0.35	Max.0.045	Max.0.035
B/301	4.10	20.26	4.8	PASS	PASS	321	29	PASS	0.720	0.700	0.200	0.011	0.024
B/312	4.08	20.08	4.4	PASS	PASS	328	30	PASS					
B/319	4.12	20.19	4.8	PASS	PASS	319	27	PASS					
B/324	4.09	20.22	4.4	PASS	PASS	325	28	PASS					

QUALITY CONTROL INCHARGE
NIRMAL WIRES PRIVATE LIMITED



CM/L/5200/144381

(A Government of India Enterprise)
Smelter Plant, Angul

Test Cert. No./Delivery No.	601032397	Invoice No./Date:	80920785/06.05.2026	Ref:	F42D/QC/82.4/
Date	06.05.2026	Customer:	THE NATIONAL SMALL INDUSTRIES CORPN	Consignee:	JAINCO POWER LTD
Issue No:	001REV04		(A GOVT. OF INDIA ENTERPRISE)		
Order Number	1057932		UR OFFICE, DILHI, NISC COMPLEX OKHIA	Truck No:	GATE NO 3 UNIT II, JALAN COMPLEX.
Order Date	28.04.2026				WB25F4572

To M/s JAINCO POWER LTD
We certify that the material described below fully conforms to the requirement of IS 5484:2023. Properties of the product as tested in accordance with Scheme of Inspection and Testing contained in the BIS Certification Marks Licence CM/L No. 5200/144381 are as indicated below against each order.

ALUMINIUM WIRE ROD TEST RESULTS.

Joints: No
Finish and Freedom from defects: OK

SL No	Cast No	Coil No	Analysis date	Weight (MT)	Size (mm dia)	UTS kg/m ²	% Elongation 250mm length	Cond.	% SI	% FE	% CU	% MN	% MG	% CR	% ZN	% TI	% V	% B	% GA	% ZR	OTH MP	% AL	BIS 4026 NALCO Grade
1	863274	2	04.04.2026	2.098	9.5	9.1	14.0	61.2	0.06	0.12	0.001	0.003	0.001	0.001	0.002	0.003	0.011	0.301	0.008	0.001	0.01	99.778	1971 WE 20
2	863274	3	04.04.2026	1.676	9.5	9.0	15.6	61.2	0.06	0.12	0.001	0.003	0.001	0.001	0.002	0.003	0.011	0.291	0.008	0.001	0.01	99.778	1971 WE 20
3	863306	4	07.04.2026	2.059	9.5	8.9	18.0	61.3	0.06	0.15	0.001	0.003	0.001	0.001	0.003	0.003	0.007	0.001	0.008	0.001	0.01	99.751	1971 WE 20
4	763324	5	08.04.2026	2.084	9.5	9.2	16.8	61.1	0.06	0.15	0.001	0.003	0.001	0.002	0.002	0.001	0.002	0.002	0.009	0.001	0.01	99.756	1971 WE 20
5	563077	6	04.04.2026	2.107	9.5	9.0	14.0	61.3	0.06	0.15	0.001	0.003	0.001	0.001	0.002	0.002	0.008	0.001	0.008	0.001	0.01	99.782	1971 WE 20
6	663099	7	06.04.2026	2.092	9.5	9.0	20.0	61.0	0.06	0.13	0.001	0.003	0.001	0.002	0.003	0.002	0.010	0.005	0.008	0.001	0.01	99.766	1971 WE 20
7	763324	8	08.04.2026	2.072	9.5	8.6	18.0	61.0	0.06	0.15	0.001	0.003	0.001	0.002	0.003	0.001	0.002	0.002	0.009	0.001	0.01	99.756	1971 WE 20
8	863302	8	06.04.2026	2.053	9.5	8.7	18.4	61.4	0.06	0.14	0.001	0.003	0.001	0.002	0.003	0.002	0.008	0.001	0.008	0.001	0.01	99.760	1971 WE 20
9	563085	10	05.04.2026	2.107	9.5	9.0	14.8	61.4	0.06	0.13	0.001	0.003	0.001	0.001	0.002	0.002	0.007	0.001	0.008	0.001	0.01	99.773	1971 WE 20
10	763320	11	08.04.2026	2.098	9.5	8.9	16.0	61.4	0.06	0.15	0.001	0.003	0.001	0.003	0.002	0.003	0.012	0.001	0.009	0.001	0.01	99.744	1971 WE 20
				TotWt																			
				18.348																			



76011040 - AL WIRE ROD (61.9% CONDUCTIVITY)

CM/L-5260144381


(A Government of India Enterprise)
Smelter Plant, Angul

Test Cert. No.	Delivery No.	Invoice No./Date:	Ref:
691032397	80920785/06.05.2026	F42D/QC8.2.M	JAINCO POWER LTD
Date	Customer:	Consignee:	
06.05.2026	THE NATIONAL SMALL INDUSTRIES CORPN	(A GOVT OF INDIA ENTERPRISE)	
Issue No:	BR OFFICE, DELHI, NISC COMPLEX OKHIA	Truck No.	
001RI/V04		WB25F4572	
Order Number			
Order Date			

SL No	Cast No	Coil No	Analysis date	Weight (MT)	Size (mm dia)	UTS kg/m ²	% Elong 250mm length	Coml	% SI	% FE	% CU	% MN	% MG	% CR	% ZN	% TI	% V	% B	% CN	% ZR	OTH	% AL	BIS 4026	NALCO Grade
10	862956	12	03.03.2026	2.025	9.5	9.9	11.6	61.1	0.06	0.14	0.001	0.003	0.001	0.001	0.002	0.001	0.004	0.001	0.003	0.001	0.01	99.767	1971	WE20
11	663099	13	06.04.2026	2.164	9.5	9.2	18.4	61.3	0.06	0.13	0.001	0.003	0.001	0.002	0.003	0.002	0.010	0.003	0.003	0.001	0.01	99.766	1971	WE20
12																								
		TotWt		24.575																				

NOTE :- 1 WE10-CONDUCTIVITY ≥ 61.5% 2 WE20-CONDUCTIVITY ≥ 61.5% 3 WE10-CONDUCTIVITY ≥ 61.0%

[Signature]



76011040 - AL WIRE ROD (61.0% CONDUCTIVITY) 11

Outward - Supply

ISSN Code

Serial No. of Certificate

Blank
Signature
Date
Blue Ink
No of Tins
No of
Order
for Vch
No
No of
No of
No of



आमका वा माल

(A Government of India Enterprise)
Smelter Plant, Angul

CM/L-52001-44381

Test Cert. No./Delivery No.	591032398	Invoice No./Date:	80920786/06.05.2026	Ref:	F42D/QO/8.2.31
Date	06.05.2026	Customer:	THE NATIONAL SMALL INDUSTRIES CORPN (A GOVT. OF INDIA ENTERPRISE)	Consignee:	JAINCO POWER LTD
Issue No:	001REV04		DR. OFFICE, DELHI, NITSC COMPLEX OKHLA	Truck No:	GATE NO 3 UNIT II, JALAN COMPLEX, WB25F4572
Order Number	31057932				
Order Date	28.04.2026				


To M/s JAINCO POWER LTD
We certify that the material described below fully conforms to the requirement of IS 5484:2023 Properties of the product as listed in accordance with Scheme of Inspection and Testing contained in the BIS Certification Marks Licence CML No. 5200144381 are as indicated below against each order.

ALUMINIUM WIRE ROD TEST RESULTS.

Finish and Freedom from defects: OK

SL No	Cast No	Coil No	Analysis date	Weight (MT)	Size (mm dia)	UTS kg/m m2	% Elong 250mm length	Cond	% SI	% FE	% CU	% MN	% NI	% CR	% ZN	% TI	% N	% B	% GA	% ZR	OTH MP	% AL	BIS 4026 Grade	Grade
1	863346	9	10.04.2026	2.090	9.5	8.8	16.3	61.3	0.06	0.13	0.001	0.003	0.001	0.001	0.002	0.001	0.003	0.0016	0.009	0.001	0.01	99.776	1971	WB-10
			TotWt	2.090																				

NOTE :- 1. WE10 - CONDUCTIVITY >= 61.5% 2. WE20 - CONDUCTIVITY >= 61.5% & >= 61.0% 3. WC10 - CONDUCTIVITY >= 51.0%.



Handwritten signature.

Bank	Advant	LC/DO A	Value(Rs.)
Mode of Trans	Letter No	RRR Dt	Transporter
Motor Vehicle			
in Words			
Val in Rs			
W656347785481	244410073	2026.06.31.001	4529



76011040 - ALUMINIUM WIRE ROD 1010



(A Government of India Enterprise)
Smelter Plant, Angul

IS 5484



CML/5200/144381

Test Cert. No. Delivery No. 601032404
Date 06.05.2026
Issue No. 001REV 04
Order Number 31057932
Order Date 28.04.2026

Invoice No. Date: 8092079106.05.2026
Customer: THE NATIONAL SMALL INDUSTRIES CORPN.
(A GOVT. OF INDIA ENTERPRISE)
BR. OFFICE, DELHI, NTSC COMPLEX OKHA

Ref:

LTD/08/824
JAINCO POWER LTD

Consignee:

GATE NO 3 UNIT II JALAN COMPLEX

Truck No:

WB11D8105

To M/s. JAINCO POWER LTD

We certify that the material described below fully conforms to the requirement of IS 5484:2023. Properties of the product as tested in accordance with Scheme of Inspection and Testing contained in the JIS Certification Mark Licence CML No. 5200/144381 are as indicated below against each order.

ALUMINIUM WIRE ROD TEST RESULTS.

Joins: No
Finish and Freedom from defects: Ok

SL No	Cast No	Coil No	Analysis date	Weight (MT)	Size (mm dia)	UTS kg/m m2	% Elong 250mm length	Cond. g on	% SI	% FF	% CU	% MN	% MG	% CR	% ZN	% H	% V	% B	% CA	% ZR	OTH	% Al	Grade	Grade
1	763340	8	10.04.2026	1.986	9.5	9.4	13.2	62.0	0.06	0.14	0.001	0.003	0.001	0.001	0.002	0.002	0.003	0.008	0.009	0.001	0.01	99.750	1971	W110
2	803346	8	10.04.2026	1.976	9.5	8.9	17.6	61.8	0.06	0.13	0.001	0.003	0.001	0.001	0.002	0.001	0.003	0.016	0.009	0.001	0.01	99.776	1971	W110
3	863342	11	10.04.2026	1.975	9.5	8.6	15.2	61.9	0.06	0.14	0.001	0.003	0.001	0.001	0.002	0.001	0.004	0.002	0.009	0.001	0.01	99.793	1971	W110
Totals				5.937																				

NOTE :- 1. WELE CONDUCTIVITY = 61.5% 2. WELE CONDUCTIVITY = 61.5% 3. WELE CONDUCTIVITY = 61.5%

[Signature]
JAINCO POWER LTD.

No : MD/APDCL/HR/Misc/1/2021/147

Date: 03.07.2026

OFFICE ORDER

In partial modification to the O.O No.MD/APDCL/HR/Misc/1/2021/145 dtd 23.06.2026 and O.O No. MD/APDCL/HR/Misc/1/2021/146 dtd 23.06.2026, the name of the factory premise may be read as " M/S Jainco Power Ltd" instead of "M/S Jain Power Ltd".

All other terms and conditions of the earlier Office Orders will remain same.



Chief General Manager (HRA)
APDCL, Bijulee Bhawan, Guwahati-01

Memo No : MD/APDCL/HR/Misc/1/2021/147(a)

Date: 03.07.2026

Copy to:

1. P.S to the MD, APDCL, for kind information of Hon'ble MD, APDCL.
2. The CGM(D&S), LAR, APDCL, Bijulee Bhawan, Guwahati-01.
3. Office Copy.



Chief General Manager (HRA)
APDCL, Bijulee Bhawan, Guwahati-01